

3. **Museum Systems Validation:** The next phase will include staff inspections to validate the functionality of museum-related systems. Given the delicate nature of the artifacts and collections, meticulous attention will be paid to essential components like climate control systems. Additionally, Township staff will focus on finalizing details such as thorough space cleaning, installing signage, and updating security measures. Upon confirming occupancy, timelines will be established to ensure prompt delivery of remaining equipment and fixtures within 8 -12 weeks.
4. **Collection Move and Final Setup:** Additional subsequent phases include the significant and final setup of office and storage spaces, the setup of the printmaking room, the move of the collection, and the setup of public facing displays. The collection relocation follows strict museum standards and constitutes a substantial portion of the allotted timeframe, from 24 to 30 weeks.

As the facility's opening progresses, soft openings in each area will be coordinated with Mayor and Council and other invaluable stakeholders. We look forward to opening this vibrant hub that will enrich our community for years to come.